

**Advanced Notice**

**During Closure**

**ROAD WORK BEGINS**

**CELEBRA BLVD CLOSED**

**JUNE 3RD 2019**

**AHEAD NO THRU TRAFFIC**

**DISTANCE BETWEEN SIGNS**

Speed	Spacing (ft.)	
	A	B
40 mph or less	200	200
45 mph	350	350

**Table II  
Buffer Space and Taper Length**

Speed (mph)	Buffer Space (ft.)	Taper Length (12' Lateral Transition)	
		L (ft.)	Notes (Merge)
25	155	125	L = WS <sup>2</sup> / 60
30	200	180	
35	250	245	
40	305	320	
45	360	540	L = WS

**Table I  
Device Spacing**

Speed (mph)	Max. Distance Between Devices (ft.)			
	Cones or Tubular Markers		Barricades or Vertical Type I or Type II Panels or Drums	
	Taper	Tangent	Taper	Tangent
25	25	50	25	50
30 to 45	25	50	30	50

**ENGINEER:** Digitally signed by Juan M MORALES  
 Date: 2019.05.21 20:19:49 -04'00'

- GENERAL NOTES:**
1. All MOT shall conform to the 2018-2019 FDOT Standards plans 600, 617,660.
  2. Sign and device spacing shall be per the attached tables from Standard plan 617.
  3. PCMS Boards shall be placed 7 days prior and during the closure as noted.
  4. Signs shall be post-mounted per FDOT Standard Plan 600 requirements.
  5. Sidewalk closure shall be installed per FDOT Standard Plan 660.
  6. Exact sign location to be determined based on field conditions.

